

## Work Schedule

PJM Roofer

Gutter 4	Completed
Gutter 9	Completed
Gutter 10	Completed
Gutter 11	Completed
Gutter 12	Completed
Gutter 13	Completed
Turbine Ventilator Installation	Completed
Gutter 2	22/5/17 (MON) – 25/5/17 (THU)
Gutter 7	26/5/17 (FRI) – 30/5/17 (TUE)
Gutter 19 (Chemical Store)	31/5/17 (WED) – 2/6/17 (FRI)
Gutter 20 (Chemical Store)	3/6/17 (SAT) – 6/6/17 (TUE)
Gutter Repairing @ Gutter 5,6,8	7/6/17 (WED)
RWDP Repairing @ Gutter 14 (Production Factory Entrance)	8/6/17 (THU)
RWDP Repairing @ Gutter 1,6,9,10,15,16 & 17	9/6/17 (FRI) – 12/6/17 (MON)
Turbine Ventilator Installation @ Chemical Store & Production Factory	13/6/17 (TUE)

PJM Roofer

PJM Roofer